













April 2010

Back²Basics

Solution

Based on Cx-3 ATC/FPT software

ATC-FPT Existing AHU-1				Mode:		On 24-7 Max Cooling		On 24-7 Min Cooling		On 24-7 Min Heating	
				Status:		1		2		3	
Device	Tag	Description	Reaction	Status	Result	Status	Result	Status	Result		
	D-1	OA Damper	Closed Open-min POS	X	Pass/Fail	X	I Pass/Fail	X	Pass/Fail		
	SF-1	Supply Air Fan	Off On	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
	F-1	Filter	No signal Monitoring In alarm	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
	CC-1	Cooling coil with 3-way ATC Valve	Open Modulating By-pass	X	Pass/Fail	X X	Pass/Fail Pass/Fail	X	Pass/Fail		
	RHC-1	Reheating coil with 3-way ATC Valve	Open Modulating By-pass	X	Pass/Fail	X	Pass/Fail	X X	Pass/Fail Pass/Fail		
	H-1	Humidifier	Off On	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
	DAT	Discharge air transmitter	No signal Monitoring Alarm	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
	MAT	Mixed air transmitter	No signal Monitoring Alarm	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
	RH-1	Room humidistat	No call for humidity Call for humidity	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
	RT-1	Room thermostat	No signal Monitoring Alarm	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
	HL-1	Humidifier hi-limit	No signal Monitoring Alarm	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
	V-3	Steam valve	Closed Open Modulating	X	Pass/Fail	X	Pass/Fail	X X	Pass/Fail Pass/Fail		