










July 2010

Back²Basics

Solution

Based on Cx-3 ATC/FPT software

Month 1-Existing ATC Conditions FPT				Mode:		Winter		Summer Stage 1 Cooling		Summer Stage 2 Cooling	
				Status:		1		2		3	
Device	Tag	Description	Reaction	Status	Result	Status	Result	Status	Result		
 CC-3	CC-3	Centrifugal chiller	Off On	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
 CP-3	CP	Control panel	Monitoring in alarm	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
 CP-1	CP	Control panel	Monitoring in alarm	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
 SAM-1	SAM-1	Stm absorp chiller	Off On	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
 CT-1	CT-1	Cooling tower	Off On-low speed On-high speed	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
 CT-3	CT-3	Cooling tower	Off On-low speed On-high speed	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
 FS-1A	FS-1A	SAM-1 CHW Flow switch	Monitoring in alarm	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
 FS-1B	FS-1B	SAM-1 CW Flow switch	Monitoring in alarm	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		
 FS-3A	FS-3A	CC-3 CHW Flow switch	Monitoring in alarm	X	Pass/Fail	X	Pass/Fail	X	Pass/Fail		